

MAY 2011 CALENDAR

Home Site	Saturday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
	7	9	10	11	12	13	14
#65 Aboutaleb 3327 East Paula Street Inverness, FL	Sod Install Mandatory For ALL Families 8AM	C/O	Finish Floors & Caulk		Appliance Install		Smalt/Baldwin & Trickel Wall Raising
#64 Heinzman 3315 East Paula Street Inverness, FL	Sod Install Mandatory For ALL Families 8AM		Finish Trim & Paint		Install Locks & Door Hardware		Smalt/Baldwin & Trickel Wall Raising
#66 Alvarez 468 Wheeler Street Inverness, FL	Paint Walls & Ceiling		Finish Painting Walls & Ceiling		Trim Delivery & Clean Floors		Smalt/Baldwin & Trickel Wall Raising
#67 Caine 482 Wheeler Street Inverness, FL	No Work		Prime Walls		Prime Walls & Ceilings		Smalt/Baldwin & Trickel Wall Raising
# 68 Smalt/Baldwin 9544 North Feigel Terrace Crystal River, FL					Wall Prep For Saturday		Wall Raising & Blessing Mandatory For ALL Families 8AM
#69 Trickel 9566 North Feigel Terrace Crystal River, FL					Wall Prep For Saturday		Wall Raising & Blessing Mandatory For ALL Families 9AM

