

WEEKLY SCHEDULE 2/18/2012—2/25/2012

Job #/Location	Saturday 18th	Monday 20th	Tuesday 21st	Wednesday 22nd	Thursday 23rd	Friday 24th	Saturday 25th
#73 8630 N. Buscetta Loop Crystal River Brenes Family	Install Sod All families need to attend		Finish Trim & Paint Install Closet Maid		Finish Trim & Paint Caulk		Paint Touch up & Clean Floors
#74 8656 N. Buscetta Loop Crystal River Lozoya Family	Primer & Paint (after Sod)		Continue Prime & Paint		Prep Floors Install Tiles		Finish Flooring
#75 8711 N. Buscetta Loop Crystal River Clamer/Phillips Family	NO WORK		Install Siding & Soffit		Install Soffit & Fascia Porch Ceiling		Finish Exterior Trim
#77 8691 N. Buscetta Loop Crystal River Sims Family	Install Doors Continue Interior Frame		Interior Frame Wrap		Drip Edge & J Channel		Install Soffit & Fascia

SCHEDULE IS SUBJECT TO CHANGES DUE TO WEATHER AND SPECIAL CIRCUMSTANCES.